BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of compound wall to primary health centre at Kodigehalli and other development works in Ward No.9, Vidyaranyapura.

Agency:- Technical Manager(West) KRIDL BBMP Bangalore

Measurement sheet Bill No:- Final Bill

Measurement Taken on:- 09/06/2017

FROM	TO	Description of work	Unit	No	Dimensions			qty	Remarks
					L	B	D		
ITEM NO:12		Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement at 320 kgs with 20mm and down size graded granite metal, 0.69 cum and fine aggregate at 0.46 cum with super plasticizer at 3 ltrs confirming to IS 9103 - 1999 re affirmed 2008 machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated in ground floor level for roof slabs, staircase,lintels & beams, retaining walls,lintel walls, walls any thickness including attached plasters, columns, pillars , pots studs, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills etc., including cost of all materials, labbour, HOM of machinery, curing complete as per specifications. (P.No.14,I.No.4.13)							
		retaining wall matt	Cum	1	18.50	0.75	0.40	5.55	
		wall		1	18.50	0.30	1.50	8.33	
				1	11.10	0.75	0.40	3.33	
				1	11.10	0.30	0.60	2.00	
		covering drain		1	28.30	3.45	0.23	22.46	
		Checked.		2	4.25	3.45	0.23	6.74	
			9/6	1	2.15	0.75	0.30	0.48	
				1	2.15	0.30	1.10	0.71	
							Total	49.60	

Contractors Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division,
Bruhat Bengaluru Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of compound wall to primary health centre at Kodigehalli and other development works in Ward No.9, Vidyaranyapura.

Agency:- Technical Manager(West) KRIDL BBMP Bangalore

Measurement sheet Bill No:- Final Bill

Measurement Taken on:- ~~08/09/2017~~ 08/09/2017

FROM	TO	Description of work	Unit	No	Dimensions			qty	Remarks
					L	B	D		
ITEM NO:21		Providing and fixing M.S. Grill over existing compound wall as per using 16mm x 16mm M.S. square rod at 150mm c/c spacing and 6mm x 40m M.S. flats at horizontal and 6mmx12mm M.S glat for ornamental design and providing shop edge design at the vertex of every vertical rods including welding, grinding wherever necessary. All thesteel rods, including welding, grinding wherever necessary. Allt he steel surface should be thoroughly cleaned free of rust and painted with anti corrosuve paint (shop paint) etc., complete The work including cost of all materials, labour charges for all items of work, hire charges for welding cutting and grinding equipment, and electricity charges etc., complete as per specifications,. P. No.42 I. No. 7.36						
		AT TREE	sqm	1	4.60		1.65	7.59	
		Rising of gate		1	5.00		0.90	4.50	
		Checked. Dt: 25/9					Total	12.09	

Contractors Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division,
Bruhat Bengaluru Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of compound wall to primary health centre at Kodigehalli and other development works in Ward No.9, Vidyaranyapura.

Agency:- Technical Manager(West) KRIDL BBMP Bangalore

Measurement sheet Bill No:- Final Bill

Measurement Taken on:- 15/09/2017

FROM	TO	Description of work	Unit	No	Dimensions			qty	Remarks
					L	B	D		
ITEM NO:22		Providing and fixing RCC precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including formwork, lift charges curing and concrete finished surfaces on both sides etc., complete as per drawing and directiion of engineer in charge. Data rate 5376.00							
		culvert	sqm	1	5.70	1.50		8.55	
			Checked				Total	8.55	

25/9

Contractors Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division,
Bruhat Bengaluru Mahanagara Palike

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of compound wall to primary health centre at Kodigehalli and other development works in Ward No.9, Vidyaranyapura.

Agency:- Technical Manager(West) KRIDL BBMP Bangalore

Measurement sheet Bill No:- Final Bill

Measurement Taken on:- 20/09/2017

FROM	TO	Description of work	Unit	No	Dimensions			qty	Remarks
					L	B	D		
ITEM NO:23		Providing and laying precast drain cover slab of 100mm thickness in CM 1:3 including cost fo all materials, labour, curing, transportation, loaind unloading etc., complete as per the directions of the Engineer in charge (RA as per BBMP) Data Rate aprroved Rs. 1855							Changes in nos
		covering drain	Sqm	1	27.00	0.90		24.30	
		Other sides		1	27.00	0.90		24.30	
		covering drain	Sqm	1	49.50	0.90		44.55	1@19.80 M 30M 1@1@19.50 M 19.50M
							Total	93.15	

Checked

Contractors Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division,
Bruhat Bengaluru Mahanagara Palike